

Published Schedule

Template Project

0 - Project Start: 1/2/2012 Mon									
ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete		
Create Schedule (01/02/12 Mon - 01/02/12 Mon) - 0% Complete									
1	Sign Contract and take pictures of room	0	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations	
2	Order materials with long lead times - Window	0	01/02/12 Mon	0 days	01/02/12 Mon		0 %	Comments Notifications/Confirmations	
3	Discuss wood samples for custom vanity	0	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations	
Demolition (01/02/12 Mon - 01/03/12 Tue) - 0% Complete									
4	Demo	0	01/02/12 Mon	2 days	01/03/12 Tue		0 %	Comments Notifications/Confirmations	
Rough-In (01/02/12 Mon - 01/16/12 Mon) - 0% Complete									
5	Schedule rough inspection - electrical, plumbing, framing, insulation	0	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations	
6	Cut out existing plumbing to finish framing.	4	01/04/12 Wed	0 days	01/04/12 Wed		0 %	Comments Notifications/Confirmations	
7	Run new 3/4" hot and cold water supply lines from basement to bathroom	6	01/04/12 Wed	1 day	01/04/12 Wed		0 %	Comments Notifications/Confirmations	
8	Frame out for new bathroom configuration	7	01/05/12 Thu	2 days	01/06/12 Fri		0 %	Comments Notifications/Confirmations	
9	Frame pocket door	7	01/05/12 Thu	0 days	01/05/12 Thu		0 %	Comments Notifications/Confirmations	
10	Rough Plumbing	8	01/09/12 Mon	1 day	01/09/12 Mon		0 %	Comments Notifications/Confirmations	
11	Rough Electrical	10	01/10/12 Tue	1 day	01/10/12 Tue		0 %	Comments Notifications/Confirmations	
12	Rough Electrical Inspection	11	01/11/12 Wed	1 day	01/11/12 Wed		0 %	Comments Notifications/Confirmations	
13	Rough Plumbing Inspection	11	01/11/12 Wed	1 day	01/11/12 Wed		0 %	Comments Notifications/Confirmations	

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
	14	Install fire stop	11	01/11/12 Wed	1 day	01/11/12 Wed		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	15	Framing Inspection	14	01/12/12 Thu	1 day	01/12/12 Thu		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	16	Insulate interior and exterior walls and ceiling	15	01/13/12 Fri	1 day	01/13/12 Fri		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	17	Insulation Inspection	16	01/16/12 Mon	1 day	01/16/12 Mon		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	Drywall (01/17/12 Tue - 01/20/12 Fri) - 0% Complete								
	18	Drywall walls and ceiling, Cement board on shower walls	17	01/17/12 Tue	1 day	01/17/12 Tue		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	19	Spackle	18	01/18/12 Wed	3 days	01/20/12 Fri		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	Interior Trim (01/20/12 Fri - 01/20/12 Fri) - 0% Complete								
	20	Install door and window casing	19-1d	01/20/12 Fri	1 day	01/20/12 Fri		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	Tile (01/23/12 Mon - 02/15/12 Wed) - 0% Complete								
	21	Install mud floor in shower and bathroom and radiant floor heat	20	01/23/12 Mon	1 day	01/23/12 Mon		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	22	Install shower floor tile and bathroom floor tile	21	01/24/12 Tue	2 days	01/25/12 Wed		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	23	Install wall and ceiling tile	22	01/26/12 Thu	5 days	02/01/12 Wed		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	24	Template shower enclosure	22+5d	02/02/12 Thu	1 day	02/02/12 Thu		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	25	Install shower enclosure	24+8d	02/15/12 Wed	1 day	02/15/12 Wed		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	Vanity (02/02/12 Thu - 02/10/12 Fri) - 0% Complete								
	26	Install vanity	23	02/02/12 Thu	1 day	02/02/12 Thu		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	27	Template for countertop	23	02/02/12 Thu	1 day	02/02/12 Thu		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	28	Install vanity countertop	27+5d	02/10/12 Fri	1 day	02/10/12 Fri		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	Final Plumbing and Electrical (02/13/12 Mon - 02/21/12 Tue) - 0% Complete								
	29	Install plumbing fixtures and trim	28	02/13/12 Mon	1 day	02/13/12 Mon		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	30	Finish electrical items	29	02/14/12 Tue	1 day	02/14/12 Tue		<input type="text" value="0"/> %	Comments Notifications/Confirmations

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	
	31	Final Plumbing Inspection	25+3d	02/21/12 Tue	0 days	02/21/12 Tue		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	32	Final Electrical Inspection	25+3d	02/21/12 Tue	0 days	02/21/12 Tue		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	33	Final Building Inspection	25+3d	02/21/12 Tue	0 days	02/21/12 Tue		<input type="text" value="0"/> %	Comments Notifications/Confirmations
	34	Take pictures of remodeled room	25+3d	02/21/12 Tue	1 day	02/21/12 Tue		<input type="text" value="0"/> %	Comments Notifications/Confirmations

Copyright 2005-2011 Co-construct, LLC. All rights reserved.