

Schedule Template



Schedule Template: KB: Bath Remodel

Gantt View **Calendar View** Task View Hypothetical Start: 8/3/2017 Thu

ID	Task Name	Start	Work Days	Finish	Predecessors	2017				
						30 Jul	06 Aug	13 Aug	20 Aug	27 Aug
1	Orders	8/3/2017 Thu	1 day	8/3/2017 Thu						
2	Flooring - Tile/Lino/Vinyl/Wood	8/3/2017 Thu	1 day	8/3/2017 Thu						
3	Cabinets -	8/3/2017 Thu	1 day	8/3/2017 Thu						
4	Plumbing Fixtures -	8/3/2017 Thu	1 day	8/3/2017 Thu						
5	Counter Tops/Splash	8/3/2017 Thu	1 day	8/3/2017 Thu						
6	Shower Enclosure -	8/3/2017 Thu	1 day	8/3/2017 Thu						
7	Tub/Shower Surround - Tile/Cult Marb/Laminate	8/3/2017 Thu	1 day	8/3/2017 Thu						
8	Bath Accessories -	8/3/2017 Thu	1 day	8/3/2017 Thu						
9	Lighting	8/3/2017 Thu	1 day	8/3/2017 Thu						
10	Hazardous Materials	8/3/2017 Thu	1 day	8/3/2017 Thu						
11	Asbestos Testing - Pre 1987	8/3/2017 Thu	1 day	8/3/2017 Thu						
12	Lead Testing - Pre 1978	8/3/2017 Thu	1 day	8/3/2017 Thu						
13	Remediation - Lead or Asbestos	8/3/2017 Thu	1 day	8/3/2017 Thu						
14	Demolition to Wall Surfaces	8/3/2017 Thu	1 day	8/22/2017 ...						
15	Mobilization/Isolation/Surface Protection/Job Set Up	8/3/2017 Thu	1 day	8/3/2017 Thu						
16	Demolition	8/4/2017 Fri	1 day	8/4/2017 Fri	15					
17	Framing	8/7/2017 M...	1 day	8/7/2017 M...	16					
18	Measures and Orders - Millwork/Cabinets	8/8/2017 Tue	1 day	8/8/2017 Tue	17					
19	Plumbing Rough	8/8/2017 Tue	1 day	8/8/2017 Tue	17					
20	Mechanical rough	8/9/2017 W...	1 day	8/9/2017 W...	19					
21	Electric Rough	8/10/2017 ...	1 day	8/10/2017 ...	20					
22	Inspections - Fram/Plumb/Mech/Elect.	8/11/2017 Fri	1 day	8/11/2017 Fri	21					
23	Insulation	8/14/2017 ...	1 day	8/14/2017 ...	22					
24	Inspection - Insulation	8/15/2017 ...	1 day	8/15/2017 ...	23					
25	Wall Surfaces - Hang	8/16/2017 ...	1 day	8/16/2017 ...	24					
26	Inspection - Wall Board Nailing	8/17/2017 ...	1 day	8/17/2017 ...	25					
27	Wall Surfaces - Tape	8/18/2017 Fri	1 day	8/18/2017 Fri	26					
28	Painting - Pre Text. Prime	8/21/2017 ...	1 day	8/21/2017 ...	27					
29	Wall Surfaces - Texture	8/22/2017 ...	1 day	8/22/2017 ...	28					
30	Exterior	8/3/2017 Thu	1 day	8/3/2017 Thu						
31	Weather Barrier	8/3/2017 Thu	1 day	8/3/2017 Thu						
32	Window and/or Door Sets	8/3/2017 Thu	1 day	8/3/2017 Thu						
33	Exterior Trims	8/3/2017 Thu	1 day	8/3/2017 Thu						
34	Siding	8/3/2017 Thu	1 day	8/3/2017 Thu						
35	Venting Penetration - Wall/Roof	8/3/2017 Thu	1 day	8/3/2017 Thu						
36	Painting - Exterior	8/3/2017 Thu	1 day	8/3/2017 Thu						
37	Wall Painting to Finish	8/3/2017 Thu	1 day	8/3/2017 Thu						
38	Painting - Walls and Ceilings	8/3/2017 Thu	1 day	8/3/2017 Thu						
39	Cabinets - Delivery	8/3/2017 Thu	1 day	8/3/2017 Thu						
40	Interior Trim - Millwork/Doors/Cabinets	8/3/2017 Thu	1 day	8/3/2017 Thu						

	41	Painting - Trim and Millwork	8/3/2017 Thu	1 day	8/3/2017 Thu	
	42	Tile Surfaces	8/3/2017 Thu	1 day	8/3/2017 Thu	
	44	Electrical Trim	8/3/2017 Thu	1 day	8/3/2017 Thu	
	45	Mechanical trim	8/3/2017 Thu	1 day	8/3/2017 Thu	
	46	Shower Glass Measure	8/3/2017 Thu	1 day	8/3/2017 Thu	
	47	Shower Glass Install	8/3/2017 Thu	1 day	8/3/2017 Thu	
	48	Bath Accessories - Final trimmings - Punch	8/3/2017 Thu	1 day	8/3/2017 Thu	
	49	Final Inspection	8/3/2017 Thu	1 day	8/3/2017 Thu	
	50	Closing	8/3/2017 Thu	1 day	8/3/2017 Thu	

Save Template & Keep Editing

Save Template & Exit

Cancel Changes & Exit

Copyright 2005-2017 Co-construct, LLC. All rights reserved.