



Published Schedule

[Schedule Template](#)

0 - Project Start: 12/19/2011 Mon									Set baseline
ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete		
A - Planning/Bidding (12/19/11 Mon - 12/19/11 Mon) - 0% Complete									
1	A - Planning/Bidding		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
B - Contract Signing (12/19/11 Mon - 12/19/11 Mon) - 0% Complete									
2	B - Contract Signing		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
3	Contract Signed		12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
Contract Signed (12/19/11 Mon - 12/19/11 Mon) - 0% Complete									
4	Deposit Collected and Deposited	3	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
5	Order Windows and Entry Doors	3	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
6	Order Masonry Product (Hardie, Brick, Stone, Etc.)	5	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
Site Work (12/19/11 Mon - 12/26/11 Mon) - 0% Complete									
7	site evaluation	3	12/19/11 Mon	3 days	12/21/11 Wed		0 %	Comments Notifications/Confirmations	
8	encroachment permit	3	12/19/11 Mon	3 days	12/21/11 Wed		0 %	Comments Notifications/Confirmations	
9	building and zoning permits	8	12/22/11 Thu	3 days	12/26/11 Mon		0 %	Comments Notifications/Confirmations	
10	Lot survey and staking of four corners	3	12/19/11 Mon	3 days	12/21/11 Wed		0 %	Comments Notifications/Confirmations	
11	Foundation layout	10	12/22/11 Thu	1 day	12/22/11 Thu		0 %	Comments Notifications/Confirmations	
Excavation (12/19/11 Mon - 12/26/11 Mon) - 0% Complete									
12	Order Portable Restroom	8	12/22/11 Thu	0 days	12/22/11 Thu		0 %	Comments Notifications/Confirmations	
13	Cut in Drive	10	12/22/11 Thu	1 day	12/22/11 Thu		0 %	Comments Notifications/Confirmations	
14	Dig Basement	10	12/22/11 Thu	2 days	12/23/11 Fri		0 %	Comments Notifications/Confirmations	
15	Insurance Placed on Structure?	3	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations	
16	Temporary Electric Source?	14	12/26/11 Mon	0 days	12/26/11 Mon		0 %	Comments Notifications/Confirmations	
17	Send Package to Energy Star Rater	10	12/22/11 Thu	0 days	12/22/11 Thu		0 %	Comments Notifications/Confirmations	
Foundation (12/26/11 Mon - 01/19/12 Thu) - 0% Complete									
18	Footer Installion	14	12/26/11 Mon	1 day	12/26/11 Mon		0 %	Comments Notifications/Confirmations	
19	Footer Inspection	18	12/27/11 Tue	2 days	12/28/11 Wed		0 %	Comments Notifications/Confirmations	
20	Set Up Basement Walls	19	12/29/11 Thu	2 days	12/30/11 Fri		0 %	Comments Notifications/Confirmations	
21	Pour Basement Walls	20	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations	

ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
22	Wreck Out Forms	21	01/03/12 Tue	2 days	01/04/12 Wed		0 %	Comments Notifications/Confirmations
23	Waterproofing/Foundation Insulation	22	01/05/12 Thu	1 day	01/05/12 Thu		0 %	Comments Notifications/Confirmations
24	Fill Garage/Porches with Rock	23	01/06/12 Fri	1 day	01/06/12 Fri		0 %	Comments Notifications/Confirmations
25	Plumbing Ground Work	24	01/09/12 Mon	1 day	01/09/12 Mon		0 %	Comments Notifications/Confirmations
26	Plumbing ground work inspection	25	01/10/12 Tue	4 days	01/13/12 Fri		0 %	Comments Notifications/Confirmations
27	Termite Treatment	26	01/16/12 Mon	1 day	01/16/12 Mon		0 %	Comments Notifications/Confirmations
28	Basement slab prep and light back-fill	27	01/17/12 Tue	1 day	01/17/12 Tue		0 %	Comments Notifications/Confirmations
29	Basement Floor Poured	28	01/18/12 Wed	1 day	01/18/12 Wed		0 %	Comments Notifications/Confirmations
30	Backfill for Framers	28	01/18/12 Wed	0 days	01/18/12 Wed		0 %	Comments Notifications/Confirmations
31	Order 20 Yard Dumpster	29	01/19/12 Thu	0 days	01/19/12 Thu		0 %	Comments Notifications/Confirmations
Framing (01/18/12 Wed - 01/25/12 Wed) - 0% Complete								
32	Frame Up out of the Basement	30	01/18/12 Wed	2 days	01/19/12 Thu		0 %	Comments Notifications/Confirmations
33	Frame First Floor	32	01/20/12 Fri	2 days	01/23/12 Mon		0 %	Comments Notifications/Confirmations
34	Frame Roof System	33	01/24/12 Tue	2 days	01/25/12 Wed		0 %	Comments Notifications/Confirmations
35	Starr Framing Visit	33	01/24/12 Tue	1 day	01/24/12 Tue		0 %	Comments Notifications/Confirmations
36	Install Windows and Entry Doors	33	01/24/12 Tue	1 day	01/24/12 Tue		0 %	Comments Notifications/Confirmations
37	Order Garage Door	36	01/25/12 Wed	0 days	01/25/12 Wed		0 %	Comments Notifications/Confirmations
Systems Rough-In (01/24/12 Tue - 02/01/12 Wed) - 0% Complete								
38	Cabinet Layout / Cabinet Order	33	01/24/12 Tue	0 days	01/24/12 Tue		0 %	Comments Notifications/Confirmations
39	Plumbing	38	01/24/12 Tue	2 days	01/25/12 Wed		0 %	Comments Notifications/Confirmations
40	HVAC	39	01/26/12 Thu	2 days	01/27/12 Fri		0 %	Comments Notifications/Confirmations
41	Electric	39	01/26/12 Thu	4 days	01/31/12 Tue		0 %	Comments Notifications/Confirmations
42	Order Trim Package	41	02/01/12 Wed	0 days	02/01/12 Wed		0 %	Comments Notifications/Confirmations
43	Order Flooring	42	02/01/12 Wed	0 days	02/01/12 Wed		0 %	Comments Notifications/Confirmations
44	Fireplace Install	39	01/26/12 Thu	1 day	01/26/12 Thu		0 %	Comments Notifications/Confirmations
Exterior Finish (01/26/12 Thu - 02/08/12 Wed) - 0% Complete								
45	Roof Installed	34	01/26/12 Thu	2 days	01/27/12 Fri		0 %	Comments Notifications/Confirmations
46	Brick Laid	45	01/30/12 Mon	4 days	02/02/12 Thu		0 %	Comments Notifications/Confirmations
47	Hardie Installed	46	02/03/12 Fri	4 days	02/08/12 Wed		0 %	Comments Notifications/Confirmations
48	Vinyl Soffiets, Porch Ceilings Installed	46	02/03/12 Fri	2 days	02/06/12 Mon		0 %	Comments Notifications/Confirmations
49	Gutters Installed	48	02/07/12 Tue	1 day	02/07/12 Tue		0 %	Comments Notifications/Confirmations
50	Pour Garage Floor and Walks and Porch Tops	34	01/26/12 Thu	3 days	01/30/12 Mon		0 %	Comments Notifications/Confirmations

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	
[-]	Wall Insulation (02/01/12 Wed - 02/02/12 Thu) - 0% Complete								
	51	B.I.B.S. wall insulation	41	02/01/12 Wed	1 day	02/01/12 Wed		0 %	Comments Notifications/Confirmations
	52	Foam and Caulk Per Energy Star Specifications	41	02/01/12 Wed	1 day	02/01/12 Wed		0 %	Comments Notifications/Confirmations
	53	Energy Star Rater Inspection	52	02/02/12 Thu	1 day	02/02/12 Thu		0 %	Comments Notifications/Confirmations
[-]	Drywall (02/03/12 Fri - 02/14/12 Tue) - 0% Complete								
	54	Board Hung	53	02/03/12 Fri	2 days	02/06/12 Mon		0 %	Comments Notifications/Confirmations
	55	Mud and Tape	54	02/07/12 Tue	4 days	02/10/12 Fri		0 %	Comments Notifications/Confirmations
	56	Sand Out	55	02/13/12 Mon	1 day	02/13/12 Mon		0 %	Comments Notifications/Confirmations
	57	Post Trim, Paint, and Flooring Diagrams prominently in the home	56	02/14/12 Tue	1 day	02/14/12 Tue		0 %	Comments Notifications/Confirmations
[-]	Final Insulation (02/07/12 Tue - 02/07/12 Tue) - 0% Complete								
	58	Insulate Attic	54	02/07/12 Tue	1 day	02/07/12 Tue		0 %	Comments Notifications/Confirmations
	59	Insulate Crawl	54	02/07/12 Tue	1 day	02/07/12 Tue		0 %	Comments Notifications/Confirmations
[-]	Finishes (02/14/12 Tue - 03/16/12 Fri) - 0% Complete								
	60	Trim	56	02/14/12 Tue	4 days	02/17/12 Fri		0 %	Comments Notifications/Confirmations
	61	Paint	60	02/20/12 Mon	5 days	02/24/12 Fri		0 %	Comments Notifications/Confirmations
	62	Final Electric	61	02/27/12 Mon	3 days	02/29/12 Wed		0 %	Comments Notifications/Confirmations
	63	Tile Flooring	61	02/27/12 Mon	5 days	03/02/12 Fri		0 %	Comments Notifications/Confirmations
	64	Tile Walls	61	02/27/12 Mon	2 days	02/28/12 Tue		0 %	Comments Notifications/Confirmations
	65	Install Hardwood or Laminate or Vinyl	61	02/27/12 Mon	3 days	02/29/12 Wed		0 %	Comments Notifications/Confirmations
	66	Set Cabinetry and Vanities	65	03/01/12 Thu	1 day	03/01/12 Thu		0 %	Comments Notifications/Confirmations
	67	Template for Countertops	66	03/02/12 Fri	10 days	03/15/12 Thu		0 %	Comments Notifications/Confirmations
	68	Install Countertops / Vanity Tops	67	03/16/12 Fri	1 day	03/16/12 Fri		0 %	Comments Notifications/Confirmations
	69	Deliver Appliances (Dishwasher and Over Range Micro)	65	03/01/12 Thu	1 day	03/01/12 Thu		0 %	Comments Notifications/Confirmations
	70	Final Trim / Install Interior Door Hardware	66	03/02/12 Fri	1 day	03/02/12 Fri		0 %	Comments Notifications/Confirmations
	71	Final Plumbing	66	03/02/12 Fri	2 days	03/05/12 Mon		0 %	Comments Notifications/Confirmations
	72	Install Closet Shelving	61	02/27/12 Mon	1 day	02/27/12 Mon		0 %	Comments Notifications/Confirmations
	73	Install Bath Accessories	66	03/02/12 Fri	1 day	03/02/12 Fri		0 %	Comments Notifications/Confirmations
	74	Install Carpet	73	03/05/12 Mon	2 days	03/06/12 Tue		0 %	Comments Notifications/Confirmations
	75	Final Cleaning	74	03/07/12 Wed	2 days	03/08/12 Thu		0 %	Comments Notifications/Confirmations
	76	Build Home Owner Manual	74	03/07/12 Wed	1 day	03/07/12 Wed		0 %	Comments Notifications/Confirmations
[-]	Closing (03/08/12 Thu - 03/08/12 Thu) - 0% Complete								
	77	Closing	76	03/08/12 Thu	1 day	03/08/12 Thu		0 %	Comments Notifications/Confirmations

Copyright 2005-2011 Co-construct, LLC. All rights reserved.