



Published Schedule

[Schedule Template](#)

0 - Project Start: 12/19/2011 Mon										Set baseline	
ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete				
Pre-Construction Selections (12/19/11 Mon - 12/19/11 Mon) - 0% Complete											
1	Pre-Construction Selections Meeting		12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
2	Complete Final plans with architect	1	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
3	Client and Buidler approval of blueprints	2	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
4	Signed Contract and Deposit	3	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
Permits (12/19/11 Mon - 12/19/11 Mon) - 0% Complete											
5	Permits	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
Pre-construction Site Visit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete											
6	Install Marketing Sign	4	12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
7	Pre-construction site visit	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
8	Order dumpster	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
9	Order Porta John	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
10	Order windows and doors	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
11	Order lumber and trusses	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
12	Order Exterior Columns	4	12/19/11 Mon	0 days	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
Framing (12/19/11 Mon - 12/27/11 Tue) - 0% Complete											
13	Interior Demolition	0	12/19/11 Mon	2 days	12/20/11 Tue		0 %	Comments Notifications/Confirmations			
14	Set Steel	13	12/21/11 Wed	1 day	12/21/11 Wed		0 %	Comments Notifications/Confirmations			
15	Framing-install windows and doors	13	12/21/11 Wed	5 days	12/27/11 Tue		0 %	Comments Notifications/Confirmations			
16	Order stairs	15-7d	12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
Homeowner framing and electrical walk through (12/19/11 Mon - 12/19/11 Mon) - 0% Complete											
17	Homeowner framing and electrical walk through		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations			
Rough-In Mechanicals (12/28/11 Wed - 01/02/12 Mon) - 0% Complete											
18	Rough-in plumbing	15	12/28/11 Wed	2 days	12/29/11 Thu		0 %	Comments Notifications/Confirmations			
19	Rough-in HVAC	15	12/28/11 Wed	1 day	12/28/11 Wed		0 %	Comments Notifications/Confirmations			

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
	20	Rough-in Electrical	19	12/29/11 Thu	2 days	12/30/11 Fri		0 %	Comments Notifications/Confirmations
	21	Electrical Inspection	20	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations
	22	Rough-in audio/video /alarm	19	12/29/11 Thu	1 day	12/29/11 Thu		0 %	Comments Notifications/Confirmations
	23	Fire Stopping	22	12/30/11 Fri	1 day	12/30/11 Fri		0 %	Comments Notifications/Confirmations
	24	Rough framing and mechanical inspections	23	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations
	25	Behind the wall clean house	23	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Homeowner Pre-Close in walk through (01/03/12 Tue - 01/03/12 Tue) - 0% Complete								
	26	Homeowner Pre-Close in walk through	25	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Exterior Finishes (01/03/12 Tue - 01/05/12 Thu) - 0% Complete								
	27	Siding and trim	24	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments Notifications/Confirmations
	28	Stucco and stone	27	01/04/12 Wed	1 day	01/04/12 Wed		0 %	Comments Notifications/Confirmations
	29	Shutters and accents	28	01/05/12 Thu	1 day	01/05/12 Thu		0 %	Comments Notifications/Confirmations
	30	Gutters and Downspouts	28	01/05/12 Thu	1 day	01/05/12 Thu		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Insulation (01/03/12 Tue - 01/04/12 Wed) - 0% Complete								
	31	Insulation	24	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments Notifications/Confirmations
	32	Insulation inspection	31	01/04/12 Wed	1 day	01/04/12 Wed		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Drywall (01/05/12 Thu - 01/16/12 Mon) - 0% Complete								
	33	Drywall	32	01/05/12 Thu	7 days	01/13/12 Fri		0 %	Comments Notifications/Confirmations
	34	Trim walk through and order	33	01/16/12 Mon	1 day	01/16/12 Mon		0 %	Comments Notifications/Confirmations
	35	Fireplace mantle and facade	33	01/16/12 Mon	1 day	01/16/12 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Exterior Site finishes (01/16/12 Mon - 01/23/12 Mon) - 0% Complete								
	36	Install Patios and decks	33	01/16/12 Mon	5 days	01/20/12 Fri		0 %	Comments Notifications/Confirmations
	37	Retaining walls	33	01/16/12 Mon	4 days	01/19/12 Thu		0 %	Comments Notifications/Confirmations
	38	Landscape packages	37	01/20/12 Fri	2 days	01/23/12 Mon		0 %	Comments Notifications/Confirmations
	39	Rake and Seed	37	01/20/12 Fri	2 days	01/23/12 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Trim (01/16/12 Mon - 01/19/12 Thu) - 0% Complete								
	40	Trim Delivery	33	01/16/12 Mon	0 days	01/16/12 Mon		0 %	Comments Notifications/Confirmations
	41	Trim installation	40	01/16/12 Mon	3 days	01/18/12 Wed		0 %	Comments Notifications/Confirmations
	42	Rough paint clean	41	01/19/12 Thu	1 day	01/19/12 Thu		0 %	Comments Notifications/Confirmations
	43	Install Railings	41	01/19/12 Thu	1 day	01/19/12 Thu		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Paint (01/19/12 Thu - 01/23/12 Mon) - 0% Complete								

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	
	44	Paint-Interior	41	01/19/12 Thu	2 days	01/20/12 Fri		0 %	Comments Notifications/Confirmations
	45	Painting- Exterior	44	01/23/12 Mon	1 day	01/23/12 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Flooring (01/23/12 Mon - 01/25/12 Wed) - 0% Complete								
	46	Hardwood-initial install	44	01/23/12 Mon	2 days	01/24/12 Tue		0 %	Comments Notifications/Confirmations
	47	Tile Installation	44	01/23/12 Mon	2 days	01/24/12 Tue		0 %	Comments Notifications/Confirmations
	48	Order shower door	47	01/25/12 Wed	1 day	01/25/12 Wed		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Interior Finishes (01/23/12 Mon - 03/07/12 Wed) - 0% Complete								
	49	Cabinetry installation	47	01/25/12 Wed	2 days	01/26/12 Thu		0 %	Comments Notifications/Confirmations
	50	Cabinetry Hardware installation	49	01/27/12 Fri	1 day	01/27/12 Fri		0 %	Comments Notifications/Confirmations
	51	Granite template	49	01/27/12 Fri	1 day	01/27/12 Fri		0 %	Comments Notifications/Confirmations
	52	Countertop installation	51+7d	02/08/12 Wed	1 day	02/08/12 Wed		0 %	Comments Notifications/Confirmations
	53	Appliance installation	52	02/09/12 Thu	1 day	02/09/12 Thu		0 %	Comments Notifications/Confirmations
	54	Backsplash installation	53	02/10/12 Fri	2 days	02/13/12 Mon		0 %	Comments Notifications/Confirmations
	55	Trim Final- shoe molding and hardware	49	01/27/12 Fri	1 day	01/27/12 Fri		0 %	Comments Notifications/Confirmations
	56	Finish HVAC	52	02/09/12 Thu	1 day	02/09/12 Thu		0 %	Comments Notifications/Confirmations
	57	Finish plumbing	52	02/09/12 Thu	1 day	02/09/12 Thu		0 %	Comments Notifications/Confirmations
	58	Finish electric-Final	57	02/10/12 Fri	1 day	02/10/12 Fri		0 %	Comments Notifications/Confirmations
	59	Finish security/audio	44	01/23/12 Mon	1 day	01/23/12 Mon		0 %	Comments Notifications/Confirmations
	60	Attic and basement insulation	59	01/24/12 Tue	3 days	01/26/12 Thu		0 %	Comments Notifications/Confirmations
	61	Install shower doors	52	02/09/12 Thu	1 day	02/09/12 Thu		0 %	Comments Notifications/Confirmations
	62	Install shelving/mirrors/bath accessories	61	02/10/12 Fri	1 day	02/10/12 Fri		0 %	Comments Notifications/Confirmations
	63	Drywall touch-ups	62	02/13/12 Mon	1 day	02/13/12 Mon		0 %	Comments Notifications/Confirmations
	64	Interior pre-carpet cleaning	63	02/14/12 Tue	1 day	02/14/12 Tue		0 %	Comments Notifications/Confirmations
	65	Hardwood finish	64	02/15/12 Wed	4 days	02/20/12 Mon		0 %	Comments Notifications/Confirmations
	66	Carpet installation	65+2d	02/23/12 Thu	3 days	02/27/12 Mon		0 %	Comments Notifications/Confirmations
	67	Final Paint	66	02/28/12 Tue	7 days	03/07/12 Wed		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Final Clean (02/28/12 Tue - 03/07/12 Wed) - 0% Complete								
	68	Final Clean	66	02/28/12 Tue	7 days	03/07/12 Wed		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Walk Through (03/08/12 Thu - 03/08/12 Thu) - 0% Complete								
	69	Walk Through	68	03/08/12 Thu	1 day	03/08/12 Thu		0 %	Comments Notifications/Confirmations

Copyright 2005-2011 Co-construct, LLC. All rights reserved.