


Published Schedule

0 - Project Start: 1/2/2012 Mon										Set baseline
ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete			
Create Schedule (01/02/12 Mon - 01/03/12 Tue) - 0% Complete										
1	Sign contract and take pictures of the room		01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments	Notifications/Confirmations	
2	Apply for building permit	1	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments	Notifications/Confirmations	
3	Order long lead time materials	1	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments	Notifications/Confirmations	
Demolition (01/04/12 Wed - 01/05/12 Thu) - 0% Complete										
4	Demo	2	01/04/12 Wed	2 days	01/05/12 Thu		0 %	Comments	Notifications/Confirmations	
5	Schedule rough plumbing, rough electric, framing and insulation inspections.	2	01/04/12 Wed	1 day	01/04/12 Wed		0 %	Comments	Notifications/Confirmations	
Rough-in (01/05/12 Thu - 01/16/12 Mon) - 0% Complete										
6	Framing	4-1d	01/05/12 Thu	2 days	01/06/12 Fri		0 %	Comments	Notifications/Confirmations	
7	Install Anderson exterior door	4	01/06/12 Fri	1 day	01/06/12 Fri		0 %	Comments	Notifications/Confirmations	
8	Rough Plumbing	4-1d	01/05/12 Thu	1 day	01/05/12 Thu		0 %	Comments	Notifications/Confirmations	
9	Rough Electric	7	01/09/12 Mon	2 days	01/10/12 Tue		0 %	Comments	Notifications/Confirmations	
10	Rough Electric and Plumbing Inspection	9	01/11/12 Wed	1 day	01/11/12 Wed		0 %	Comments	Notifications/Confirmations	
11	Framing Inspection	10	01/12/12 Thu	1 day	01/12/12 Thu		0 %	Comments	Notifications/Confirmations	
12	Insulate exterior wall(s)	11	01/13/12 Fri	1 day	01/13/12 Fri		0 %	Comments	Notifications/Confirmations	
13	Insulation Inspection	12	01/16/12 Mon	1 day	01/16/12 Mon		0 %	Comments	Notifications/Confirmations	
Drywall (01/18/12 Wed - 01/25/12 Wed) - 0% Complete										
14	Drywall installation	13+1d	01/18/12 Wed	1 day	01/18/12 Wed		0 %	Comments	Notifications/Confirmations	
15	Spackle drywall	14	01/19/12 Thu	4 days	01/24/12 Tue		0 %	Comments	Notifications/Confirmations	
16	Sand spackle	15	01/25/12 Wed	1 day	01/25/12 Wed		0 %	Comments	Notifications/Confirmations	
Flooring (01/16/12 Mon - 01/30/12 Mon) - 0% Complete										
17	Flooring delivery	13-1d	01/16/12 Mon	1 day	01/16/12 Mon		0 %	Comments	Notifications/Confirmations	
18	Install flooring	16	01/26/12 Thu	3 days	01/30/12 Mon		0 %	Comments	Notifications/Confirmations	
Cabinet Installation (01/02/12 Mon - 01/11/12 Wed) - 0% Complete										
19	Cabinet and crown moulding Installation		01/02/12 Mon	6 days	01/09/12 Mon		0 %	Comments	Notifications/Confirmations	

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	
	20	Install appliances for countertop template		01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations
	21	Countertop template	20	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments Notifications/Confirmations
	22	Countertop Installation	21+5d	01/11/12 Wed	1 day	01/11/12 Wed		0 %	Comments Notifications/Confirmations
	Finish Trim (01/02/12 Mon - 01/26/12 Thu) - 0% Complete								
	23	Window and Door casing	19	01/10/12 Tue	1 day	01/10/12 Tue		0 %	Comments Notifications/Confirmations
	24	Base moulding installation	23	01/11/12 Wed	1 day	01/11/12 Wed		0 %	Comments Notifications/Confirmations
	25	Prime walls and ceiling	16-1d	01/25/12 Wed	2 days	01/26/12 Thu		0 %	Comments Notifications/Confirmations
	26	Paint walls, ceiling and trim	24	01/12/12 Thu	3 days	01/16/12 Mon		0 %	Comments Notifications/Confirmations
	27	Install plumbing fixtures	22	01/12/12 Thu	1 day	01/12/12 Thu		0 %	Comments Notifications/Confirmations
	28	Finish electrical	27	01/13/12 Fri	2 days	01/16/12 Mon		0 %	Comments Notifications/Confirmations
	29	Final plumbing, electrical and building inspection		01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations
	30	Take pictures of remodeled room		01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations