



Published Schedule

Schedule Template

0 - Project Start: 12/19/2011 Mon										Set baseline
ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete			
Zoning Clearance (12/19/11 Mon - 12/19/11 Mon) - 0% Complete										
1	Site Plan/Floor Plans/Elevations		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
2	Project Data		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
3	Zoning Applicaton and Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
Demolition Permit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete										
4	Site Plan/Existg Floor Plans (show area of demo & all utilities)		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
5	Existing Floor Plans (Identify Load Bearing Walls)		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
6	Floor Plans & Elevations of Proposed New Structure		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
7	Demolition Application & Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
Architectural Board of Review Review-Concept (12/19/11 Mon - 12/19/11 Mon) - 0% Complete										
8	Application for Planning Review & Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
9	Hand Drawn Sketches/Ideas/Very Conceptual dwgs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
Architectural/Design Review-Preliminary (12/19/11 Mon - 12/19/11 Mon) - 0% Complete										
10	Addressed Comments from Concept Review		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
11	Determination of Site Plan Configuration		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
12	Floor Plans & Elevations Developed		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
Architectural/Design Review-In Progress (12/19/11 Mon - 12/19/11 Mon) - 0% Complete										
13	Addressed Specific Items from Preliminary		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
14	In-Progress Drawings to Show Consistency w/Prelim		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
15	Propose Colors/Materials /Lighting		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
Architectural/Design Review-Final (12/19/11 Mon - 12/19/11 Mon) - 0% Complete										
16	Potential for Completed Working Drawings Approval		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	
17	Developed Architectural Details		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments	Notifications/Confirmations	

ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
18	Final Color/Material /Lighting/Roofing /Windows		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
19	Specific Cover Sheet to Ensure Consistency w/Prelim is Req'd		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Architectural/Design Review-Review After Final (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
20	Submit Supplemental Application		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
21	Submit all Revised Plans and Supporting Documentation		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
22	Fees-Submit Appropriate Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Architectural/Design Review-Consent Calendar (instead of "Full Board") (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
23	Submit Application for Minor Changes to Existing Buildings		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
24	Prepare and Submit Supporting Documentation		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
25	Single Board Member Preliminary Approval		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
26	Submit Appropriate Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
27	Full Board Final Approval		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Construction Permit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
28	Architectural Plans		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
29	Soils Report		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
30	Civil Engineering Plans		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
31	Structural Plans/Details /Calcs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
32	Mechanical Plans/Details/Calcs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
33	Electrical Plans/Details /Calcs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
34	Landscape Plan and Irrigation Data		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
35	T-24 Energy Compliance/Mandatory Measures/Lighting		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
36	Truss Layout and Calc Package		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
37	CDF Review (Separate Application)		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
38	Submittal Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
39	School Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
40	Public Work Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
41	Plan Review Comments and Resubmittal		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Grading Permit and Drainage (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								

ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	
42	Site Plan		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
43	Grading/Drainage Plan and Calcs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
44	Soils Report		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
45	Submit Application and Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Encroachment Permit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
46	Encroachment Application		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
47	Submittal Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
48	Plans		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
49	Calculations (Ex: Hydrology)		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
50	CEQA Documentation		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Fire Sprinkler Permit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
51	Fire Sprinkler Plans		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
52	Sprinkler Calculations		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
53	Submit Application with Plans & Calcs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
54	Plan Review Comments and Resubmittal		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Minor Use Permit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
55	Minor Use Application		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
56	Site/Topo Plan		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
57	Preliminary Floor Plans & Elevations		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
58	Grading Plan and Calcs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
59	Utilities Approvals (Letter)		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
60	Photographs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Conditional Use Permit (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
61	Conditional Use Permit Application		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
62	Site Plan/Map Approved		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
63	Supporting Documents and Plans		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
64	Photographs		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
65	Submittal Fees		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
Variance (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
66	Schedule Pre Application Meeting to Discuss Intent		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
67	Submit Variance Application		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations

	ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
	68	Supporting Documents and Plans		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Subcontractor Bids (12/19/11 Mon - 12/19/11 Mon) - 0% Complete								
	69	Subcontractor Bids		12/19/11 Mon	1 day	12/19/11 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Excavation (12/20/11 Tue - 01/02/12 Mon) - 0% Complete								
	70	Locate Underground Utilities - (800)227-2600	69	12/20/11 Tue	1 day	12/20/11 Tue		0 %	Comments Notifications/Confirmations
	71	Verify Property Lines and Elevations With Sub	70	12/21/11 Wed	1 day	12/21/11 Wed		0 %	Comments Notifications/Confirmations
	72	Layout Overex Area With Sub or Engineer	71	12/22/11 Thu	1 day	12/22/11 Thu		0 %	Comments Notifications/Confirmations
	73	Provide Water to Site - Hydrant Meter or Sprinklers	72	12/23/11 Fri	1 day	12/23/11 Fri		0 %	Comments Notifications/Confirmations
	74	Excavate Hole	73	12/26/11 Mon	1 day	12/26/11 Mon		0 %	Comments Notifications/Confirmations
	75	County to Inspect Bottom	74	12/27/11 Tue	1 day	12/27/11 Tue		0 %	Comments Notifications/Confirmations
	76	Recompact Hole	75	12/28/11 Wed	1 day	12/28/11 Wed		0 %	Comments Notifications/Confirmations
	77	Compaction Tests Every 12"- Soils Lab	76	12/29/11 Thu	1 day	12/29/11 Thu		0 %	Comments Notifications/Confirmations
	78	Verify Rough Grade Holdback on Foundation Plan	77	12/30/11 Fri	1 day	12/30/11 Fri		0 %	Comments Notifications/Confirmations
	79	Pad Certification - Soils Lab	78	01/02/12 Mon	1 day	01/02/12 Mon		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Foundation (01/03/12 Tue - 01/18/12 Wed) - 0% Complete								
	80	Dig Footings	79	01/03/12 Tue	1 day	01/03/12 Tue		0 %	Comments Notifications/Confirmations
	81	Footing Inspection - Soils Lab	80	01/04/12 Wed	1 day	01/04/12 Wed		0 %	Comments Notifications/Confirmations
	82	Set Forms	81	01/05/12 Thu	1 day	01/05/12 Thu		0 %	Comments Notifications/Confirmations
	83	Plumbing Ground Work	82	01/06/12 Fri	1 day	01/06/12 Fri		0 %	Comments Notifications/Confirmations
	84	Electrical Ground Work	83	01/09/12 Mon	1 day	01/09/12 Mon		0 %	Comments Notifications/Confirmations
	85	Ground Plumb Inspection	84	01/10/12 Tue	1 day	01/10/12 Tue		0 %	Comments Notifications/Confirmations
	86	Place Footing Rebar	85	01/11/12 Wed	1 day	01/11/12 Wed		0 %	Comments Notifications/Confirmations
	87	Place Holdowns	86	01/12/12 Thu	1 day	01/12/12 Thu		0 %	Comments Notifications/Confirmations
	88	Footing Inspection - County	87	01/13/12 Fri	1 day	01/13/12 Fri		0 %	Comments Notifications/Confirmations
	89	Pour Footings	88	01/16/12 Mon	1 day	01/16/12 Mon		0 %	Comments Notifications/Confirmations
	90	Place Slab Rebar	89	01/17/12 Tue	1 day	01/17/12 Tue		0 %	Comments Notifications/Confirmations
	91	Pour Slab	90	01/18/12 Wed	1 day	01/18/12 Wed		0 %	Comments Notifications/Confirmations
<input type="checkbox"/>	Framing (01/19/12 Thu - 02/02/12 Thu) - 0% Complete								
	92	Identify Long-Lead Items	91	01/19/12 Thu	1 day	01/19/12 Thu		0 %	Comments Notifications/Confirmations

ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
93	Framing Takeoff	92	01/20/12 Fri	1 day	01/20/12 Fri		0 %	Comments Notifications/Confirmations
94	Framing - Snap, Plate and Detail	93	01/23/12 Mon	1 day	01/23/12 Mon		0 %	Comments Notifications/Confirmations
95	Framing - Build Walls	94	01/24/12 Tue	1 day	01/24/12 Tue		0 %	Comments Notifications/Confirmations
96	Framing - Rolls Trusses	95	01/25/12 Wed	1 day	01/25/12 Wed		0 %	Comments Notifications/Confirmations
97	Framing - Fascia and Starterboard	96	01/26/12 Thu	1 day	01/26/12 Thu		0 %	Comments Notifications/Confirmations
98	Framing - Sheathing Inspection: Roof and Shear	97	01/27/12 Fri	1 day	01/27/12 Fri		0 %	Comments Notifications/Confirmations
99	Framing - Custom Interior	98	01/30/12 Mon	1 day	01/30/12 Mon		0 %	Comments Notifications/Confirmations
100	Framing - Pick Up	99	01/31/12 Tue	1 day	01/31/12 Tue		0 %	Comments Notifications/Confirmations
101	Window Installation	100	02/01/12 Wed	1 day	02/01/12 Wed		0 %	Comments Notifications/Confirmations
102	Exterior Door Installation	101	02/02/12 Thu	1 day	02/02/12 Thu		0 %	Comments Notifications/Confirmations
[-] Rough Trades (02/03/12 Fri - 02/17/12 Fri) - 0% Complete								
103	Plumbing - Rough In: Waste, Water, Gas	102	02/03/12 Fri	1 day	02/03/12 Fri		0 %	Comments Notifications/Confirmations
104	Electrical - Rough In	103	02/06/12 Mon	1 day	02/06/12 Mon		0 %	Comments Notifications/Confirmations
105	HVAC - Rough In	104	02/07/12 Tue	1 day	02/07/12 Tue		0 %	Comments Notifications/Confirmations
106	Fireplaces - Rough In	105	02/08/12 Wed	1 day	02/08/12 Wed		0 %	Comments Notifications/Confirmations
107	Rough Inspection	106	02/09/12 Thu	1 day	02/09/12 Thu		0 %	Comments Notifications/Confirmations
108	Sheet Metal	107	02/10/12 Fri	1 day	02/10/12 Fri		0 %	Comments Notifications/Confirmations
109	Roof - Dry In	108	02/13/12 Mon	1 day	02/13/12 Mon		0 %	Comments Notifications/Confirmations
110	Stucco - Lathe	109	02/14/12 Tue	1 day	02/14/12 Tue		0 %	Comments Notifications/Confirmations
111	Insulation	110	02/15/12 Wed	1 day	02/15/12 Wed		0 %	Comments Notifications/Confirmations
112	Interior Shear Walls - Inspect	111	02/16/12 Thu	1 day	02/16/12 Thu		0 %	Comments Notifications/Confirmations
113	Stucco - Scratch Coat	112	02/17/12 Fri	1 day	02/17/12 Fri		0 %	Comments Notifications/Confirmations
[-] Drywall (02/20/12 Mon - 03/02/12 Fri) - 0% Complete								
114	Drywall - Hang	113	02/20/12 Mon	1 day	02/20/12 Mon		0 %	Comments Notifications/Confirmations
115	Drywall - Tape	114	02/21/12 Tue	1 day	02/21/12 Tue		0 %	Comments Notifications/Confirmations
116	Drywall - Top Coat	115	02/22/12 Wed	1 day	02/22/12 Wed		0 %	Comments Notifications/Confirmations
117	Drywall - Skim Coat	116	02/23/12 Thu	1 day	02/23/12 Thu		0 %	Comments Notifications/Confirmations
118	Drywall - Prep Coat	117	02/24/12 Fri	1 day	02/24/12 Fri		0 %	Comments Notifications/Confirmations
119	Drywall - Texture	118	02/27/12 Mon	1 day	02/27/12 Mon		0 %	Comments Notifications/Confirmations
120	Drywall - Sand	119	02/28/12 Tue	1 day	02/28/12 Tue		0 %	Comments Notifications/Confirmations

ID	Name	Predecessor	Start	Work Days	Finish	Assignees	% Complete	Comments Notifications/Confirmations
121	Drywall - Clean up	120	02/29/12 Wed	1 day	02/29/12 Wed		0 %	Comments Notifications/Confirmations
122	Stucco - Brown Coat	121	03/01/12 Thu	1 day	03/01/12 Thu		0 %	Comments Notifications/Confirmations
123	Roofing - Lay Tile With 5' Holdback For Stucco	122	03/02/12 Fri	1 day	03/02/12 Fri		0 %	Comments Notifications/Confirmations
Interior and Structural Finishes (03/05/12 Mon - 04/02/12 Mon) - 0% Complete								
124	Interior Doors and Finish Capentry	123	03/05/12 Mon	1 day	03/05/12 Mon		0 %	Comments Notifications/Confirmations
125	Paint	124	03/06/12 Tue	1 day	03/06/12 Tue		0 %	Comments Notifications/Confirmations
126	Cabinets	125	03/07/12 Wed	1 day	03/07/12 Wed		0 %	Comments Notifications/Confirmations
127	Tile - Shower Pans(inspection)	126	03/08/12 Thu	1 day	03/08/12 Thu		0 %	Comments Notifications/Confirmations
128	Tile - Shower Walls	127	03/09/12 Fri	1 day	03/09/12 Fri		0 %	Comments Notifications/Confirmations
129	Custom Glass and Mirrors	128	03/12/12 Mon	1 day	03/12/12 Mon		0 %	Comments Notifications/Confirmations
130	Countertops	129	03/13/12 Tue	1 day	03/13/12 Tue		0 %	Comments Notifications/Confirmations
131	Backsplashes	130	03/14/12 Wed	1 day	03/14/12 Wed		0 %	Comments Notifications/Confirmations
132	Electrical - Set Finish	131	03/15/12 Thu	1 day	03/15/12 Thu		0 %	Comments Notifications/Confirmations
133	Plumbing - Set Finish	132	03/16/12 Fri	1 day	03/16/12 Fri		0 %	Comments Notifications/Confirmations
134	HVAC - Set Finish	133	03/19/12 Mon	1 day	03/19/12 Mon		0 %	Comments Notifications/Confirmations
135	Hardware - Window and Door	134	03/20/12 Tue	1 day	03/20/12 Tue		0 %	Comments Notifications/Confirmations
136	Decorative Masonry	135	03/21/12 Wed	1 day	03/21/12 Wed		0 %	Comments Notifications/Confirmations
137	Fireplaces - Set Finish	136	03/22/12 Thu	1 day	03/22/12 Thu		0 %	Comments Notifications/Confirmations
138	Bath Accessories	137	03/23/12 Fri	1 day	03/23/12 Fri		0 %	Comments Notifications/Confirmations
139	Hardwood Flooring	138	03/26/12 Mon	1 day	03/26/12 Mon		0 %	Comments Notifications/Confirmations
140	Carpet	139	03/27/12 Tue	1 day	03/27/12 Tue		0 %	Comments Notifications/Confirmations
141	Stucco - Color Coat	140	03/28/12 Wed	1 day	03/28/12 Wed		0 %	Comments Notifications/Confirmations
142	Concrete - Flatwork	141	03/29/12 Thu	1 day	03/29/12 Thu		0 %	Comments Notifications/Confirmations
143	Landscaping	142	03/30/12 Fri	1 day	03/30/12 Fri		0 %	Comments Notifications/Confirmations
144	Final Clean	143	04/02/12 Mon	1 day	04/02/12 Mon		0 %	Comments Notifications/Confirmations

Copyright 2005-2011 Co-construct, LLC. All rights reserved.